

Category Column

Category code	Category title	Includes.....
1	Construction	Building & associated material
2	Consumables	Electrical and mechanical consumables, stationery, general store supplies
3	Decommissioning, Demolition & Deplant	Conventional and/or specialist
4	Design services/support	Provision of design services
5	Engineering	General mechanical, General electrical
6	Facilities Management	Cleaning, reception
7	Hazardous materials removal	Asbestos cladding/debris, asbestos removal, chemicals, oils
8	Health & Safety	PPE, Emergency services tools, health physics
9	IT hardware/software	Server upgrades
10	Maintenance	PAT testing, plant/equipment testing, control systems
11	Manpower	Consultancy, ASW
12	Plant & Equipment & Materials	Plant spares, ventilation, reactor equipment, electrical & instrument equipment, mobile plant/equipment hire, photocopiers
13	R&D	Lab services, prototypes
14	Remediation & Environmental Services	Environment improvement works, characterisation
15	Support Services	Building leases, HR, hire cars, buses, training, security, Regulator charges
16	Transport of materials	Transporting flasks
17	Utilities	Gas, Electricity, Water
18	Waste management, disposal & storage	Hazardous and non-hazardous disposal and/or storage

Sourcing Option

Code	Definition
A	Competed
B	Competition not available
C	Competition dispensed with

Pricing Mechanism

Code	Definition
FP	Fixed Price
SOR	Schedule of Rates
BOQ	Bill of Quantities
TC	Target Cost
TCIF	Target Cost with Incentive Fee
T&M	Time & Materials
CR	Cost Reimbursable

Banding

Code	Value Range
A	<£100K
B	>£100k - <£500k
C	>£500k - <£1m
D	>£1m - <£5m
E	>£5m - <£10m
F	>£10m - <£25m
G	>£25m - <£50m
H	>£50m - <£100m
I	>£100m - <£250m
J	>£250m

Contract Type

Code	Definition
CoP	Conditions of Purchase
SRDP	Supply or Repair and Delivery of Plant
SW	General Conditions of Contract for Site Work
SRIP	Supply or Repair and Installation of Plant
FDD	Feasibility Studies and Prototype Design and/or Development
CP	Conditions of Contract for the Hire of Contract Personnel
TC	General Conditions of Contract for Term Contracts
PH	Conditions of Contract for Plant Hire
UPES	Used Plant and Equipment Sale contract
SS	Disposal (sale) of scrap by the Company Scrap Sale Contract
MW	Minor Works
TRCM	Transport of Radioactive and Corrosive Materials
BSK	Bespoke Contracts
SOC	Suppliers Own Contract
CIPS	CIPS Contract
PS	General Conditions of Contract for Professional Services
NEC-ECC	Engineering and Construction Contract
NEC-PS	Professional Services
NEC-FWK	Frameworks
NEC-TS	Term Services
NEC-ECSC	Engineering and Construction Short Contract

SITE	ITEM DESCRIPTION	CATEGORY	SOURCING OPTION	PROCUREMENT ROUTE	BANDING	PRICING MECHANISM	CONTRACT TYPE	EXISTING FRAMEWORK / CALL-OFF	ISSE PRE-QUAL	ISSUE ENQUIRY/ ITT	CONTRACT AWARD	CONTRACT TERM	COMPLETION
									Forecast	Forecast	Forecast		Forecast
Berkeley	Berkeley Site Maintenance Schedule	10	B	Other	B	Rates	BSK	Yes	N/A	N/A	31-Mar-10	1 Year	31-Mar-11
Berkeley	Purchase of new Rados	18	B	Other	B	FP	SRIP	No	N/A	01-Jun-09	01-Oct-09	6 Months	31-Mar-10
Berkeley	Replace Site Radios	8	A	Other	A	FP	SRIP	No	N/A	01-Jun-09	01-Sep-09	3 Months	31-Mar-10
Berkeley	Upgrade Site BMS	12	B	Other	B	FP	SRIP	No	N/A	01-Jul-09	01-Sep-09	6 Months	31-Mar-10
Berkeley	Upgrade of Site Batteries	12	A	Other	A	FP	CoP	No	N/A	01-Jun-09	01-Sep-09	3 Months	30-Nov-09
Bradwell	Site Characterisation Subcontract Work FY10/11	14	A	Other	A	SOR	NEC-ECSC	Yes	N/A	N/A	01-Apr-10	1 Year	31-Mar-11
Bradwell	Fuel Oil	12	A	Other	B	SOR	CoP	Yes	N/A	N/A	N/A	Ad hoc	31-Mar-10
Bradwell	Design/Build Concrete Surface for ISO Containers	1	A	Other	B	FP	NEC-ECSC	Yes	N/A	N/A	23-Sep-10	5 months	03-Mar-11
Bradwell	Complete Infill of Aux Turbine Hall Pipe/Culvert	3	A	Achilles	C	FP	NEC-ECSC	No	N/A	01-Apr-10	16-Jun-10	1 month	21-Jul-10
Bradwell	ILW Store site specific design	1	A	Achilles	B	TC	NEC-PS	No	N/A	01-Jan-10	24-Mar-10	3 Months	01-Jul-10
Dungeness	Fuel Route Cranes Safety Case Preparation	11	A	Other	A	FP	SRIP	REC?	N/A	05-May-09	28-May-09	10 Months	31-Mar-09
Dungeness	LLAW Canopy Roof Refurbishment (SSPP) FY0910 CCR53	1	A	Achilles	B	FP	NEC-ECSC	No	N/A	11-Jun-09	17-Aug-09	8 Months	31-Mar-09
Dungeness	Reactor 2 Fire Systems Refurbishment (SSPP) FY0910 CCR53	5	A	Other	B	FP	SRIP	Yes	N/A	04-Jun-09	03-Aug-09	9 Months	31-Mar-09
Dungeness	Buildings Work (SSPP) FY2010/11 to 2011/12 CCR53	1	A	Achilles	C	FP	NEC-ECC	No	N/A	04-Dec-09	01-Mar-10		
Dungeness	Systems Work (SSPP) FY2010/11 to 2011/12 CCR53	5	C	Other	C	FP	SRIP	Yes	N/A	04-Dec-09	01-Mar-10		
Dungeness	Sys Eng Fire Systems Maint FY10/11	5	A	Achilles	B	SOR	SRIP	Yes	N/A	29-Jan-09	31-Mar-09		31-Mar-10
Dungeness	Security Separation from B Site- FY1011	15	B	Other	C	FP	NEC-ECSC	No	01-Sep-09	31-Oct-09	01-Mar-10		31-Mar-11
Dungeness	T&D Management Consultancy - FY10/11	11	C	Other	B	FP	PS	No	N/A	29-Jan-09	31-Mar-09		31-Mar-10
Hinkley	Ponds Decommissioning - Alternative Access Changing Rooms	3	A	Achilles	A	FP							
Hinkley	Ponds Decommissioning - Ponds Cleaning & Draining Fixative	3	A	Achilles	B	FP	SRIP	No	31-Oct-08	01-Jun-09	01-Sep-09	1 Year	30-Jun-10
Hinkley	PWTP/AETP - Additional Filtration Equipment	3	A	Other	A	FP	MW	No		01-Jun-09	01-Sep-09		
Hinkley	PWTP/AETP - Dosing Monitoring Equipment	3	A	Achilles	A	FP							
Hinkley	PWTP/AETP - Additional Wastes Storage	3	A	Achilles	A	FP							
Hinkley	Site Characterisation - Framework Agreements	14	A	Other	B	SOR		No		22-Apr-09	22-May-09	1 Year	21-May-10
Hinkley	Wet ILW Process Facility	3	A	OJEU	F	TC	NEC-ECC	No	01-Dec-09	01-Feb-10	01-Nov-10		
Hinkley	Cladding/Glazing Inspection - Framework Agreement	1	A	Other	A	SOR	MW	No		21-Apr-09	10-May-09	1 Year + 1	05-May-11
MSSO	NDA property management (Brk centre site separation sewage)	15	A	OJEU	C	FP	NEC-ECC	No	on hold	on hold	on hold	4 Months	
MSSO	NDA property management (Brk centre site separation security hardware)	15	A	Achilles	B	FP	NEC-ECC	No	21-Aug-08	07-Aug-08	on hold	4 Months	
MSSO	Security - Hardware Modifications	5	A	Achilles	B	FP	NEC-ECC	No	14-Mar-10	14-Apr-10	14-Jun-10		

MSSO	Sewage - Implementation	1	A	Achilles	B	FP	NEC-ECC	No	14-Mar-10	14-Apr-10	14-Jun-10		
MSSO	Property Support Consultancy Services	11	A	Other	A	FP	NEC-PS	No	N/A	14-Mar-10	14-May-10		
MSSO	MOP (LLW Support) - LLW contract extension	16	B	Other	B	SOR	TRCM	Yes	N/A		30-Jun-09	2 Year Extension	31-Mar-12
MSSO	Engineering Consultants	11	A	Other	A	FP	PS	No	N/A	14-Sep-09	14-Jan-10		31-Mar-10
MSSO	Contaminated Metals Framework	18	A	OJEU	D	SOR	BSPK	No		29-Jun-09	24-Sep-09		
MSSO	Feasibility Studies	11	A	Other	A	SOR	PS	No	N/A	14-Sep-09	14-Jan-10		
MSSO	RWMD LOC Assessment Fees. Based on historic assessment costs for the IonSIV Cartridges works.	11	A	Other	B	SOR	PS	No	N/A	14-Sep-09	14-Jan-10		
MSSO	store strategy -Buy (Initial award of £50m over 5 years : to be confirmed)	18	A	OJEU	H	FP	SRDP	No	03-Feb-09	26-Jun-09	08-Jan-10	5 Years	08-Jan-15
MSSO	MADA & BPEO support	11	A	Achilles	C	SOR	PS	No	01-Jun-10	28-Jul-10	26-Nov-10	3 Years	26-Nov-13
MSSO	Sub-contract for support to container licensing effort	16	A	OJEU	B	FP	TRCM	No	N/A	14-Sep-09	14-Jan-10		
MSSO	OSD - Design Contracts	11	A	OJEU	D	SOR	PS	No	01-May-10	11-Jun-10	28-Sep-10		
MSSO	OSD - Performance Assessment (RSA 93 Documentation)	11	A	OJEU	B	SOR	PS	No	01-May-10	11-Jun-10	28-Sep-10		
MSSO	OSD - Environmental Consultants (support production of the Environmental Statement)	11	A	OJEU	C	SOR	PS	No	01-May-10	11-Jun-10	28-Sep-10		
MSSO	OSD - Conduct Site Surveys (may inc. Coastal erosion and flood risk)	11	A	OJEU	C	SOR	PS	No	01-May-10	11-Jun-10	28-Sep-10		
MSSO	Wet Waste - Multi Site BPEO Framework	11	A	Achilles	B	SOR	PS	No	01-Oct-09	10-Nov-09	28-Feb-10		
MSSO	Framework contract for integrated analytical services	15	A	OJEU	D	SOR	PS	No	14-May-09	14-Jun-09	08-Oct-09	3 Years +2	08-Oct-12
MSSO	VLLW Framework	18	A	OJEU	D	SOR	PS	No	14-May-09	14-Jun-09	08-Oct-09	3 Years +2	08-Oct-12
MSSO	Relocation Services	15	A	OJEU	B	SOR	PS	No	14-May-09	14-Jun-09	08-Oct-09	3 Years +2	08-Oct-12
Sizewell	Refurbishment LLW Management Facility	3	A	Achilles	B	FP	NEC-ECC	No	23-Sep-10	27-Oct-10	10-Feb-11	2 Years	31-Mar-13
Sizewell	Mechanical Services: Water Supplies	12	A	OJEU	C	FP	NEC-ECC	No	01-Dec-10	28-Feb-11	01-Apr-11	16 Months	31-Jul-12
Sizewell	Mechanical Services: Cooling Systems	12	A	OJEU	B	FP	NEC-ECC	No	13-Oct-09	27-Oct-09	31-Mar-10	14 Months	31-May-11
Sizewell	Restoration of AETP Settling Capability - Procurement of Replacement Tank	12	A	Achilles	A	FP	SRIP	No	N/A	20-Aug-09	11-Jan-10	6 Months	24-Jun-10
Sizewell	Restoration of AETP Settling Capability - Mechanical Services	5	C	Other	A	FP	NEC-FWK	Yes	N/A	20-Aug-09	11-Jan-10	6 Months	24-Jun-10
Sizewell	ACM Environmental Monitoring and Consultancy Services	11	A	Achilles	C	SOR	NEC-ECC	No	11-Jun-09	03-Aug-09	05-Nov-09	3 Years	31-Dec-12
Sizewell	Ponds Decommissioning	3	A	Achilles	G	FP	NEC-ECC	No	29-Jul-15	10-Sep-15	31-Mar-16	7 Years	27-Jan-23
Sizewell	Install Electrical Overlay - Lighting and small power design	5	A	Other	A	FP	NEC-ECC	No	01-Sep-09	30-Nov-09	03-Jun-10	9 months	31-Mar-11
Sizewell	Install Electrical Overlay - miscellaneous Overlay Design	5	A	Other	A	FP	NEC-ECC	No	01-Sep-09	30-Nov-09	03-Jun-10	9 months	31-Mar-11
Sizewell	Install Electrical Overlay - Resupply execution	5	A	OJEU	B	FP	NEC-ECC	No	01-Sep-09	30-Nov-09	03-Jun-10	9 months	31-Mar-11
Sizewell	Install Electrical Overlay - Lighting and small power execution	5	A	OJEU	B	FP	NEC-ECC	No	01-Sep-09	30-Nov-09	03-Jun-10	9 months	31-Mar-11
Sizewell	Install C&I Overlay - IT installation contract	5	B	Other	B	FP	NEC-ECC	No	01-Jul-09	10-Sep-09	19-Jan-10	2 Years	19-Jan-12

Banding Values

Value	Code
0.00	A
100000.00	B
500000.00	C
1000000.00	D
5000000.00	E
10000000.00	F
25000000.00	G
50000000.00	H
100000000.00	I
250000000.00	J